AE6/550/SDA/000093/19-20 dt 23/03/2020 EC-COIP - 72,000 Copy

Original/Duplicate/Triplicate

Integrity

CONTRACT CERTIFICATE

(For Other works)

Job code No: 013-20-000062 (P code -0224)

No: Date: Sub Division: Shettyhalli Sub Div

Division: Dasarahalli

Bill Received No..... Date..... Cash Book Voucher No..... Dated.....

Scheduled Docted No.

Name of work (as per sanctioned estimate):- **Construction of rooms nd other civil works at Abedkar bhavan (balance portion) in mallasandra colony ward No 13, Shettyhalli Sub Division.**

Ward No –

Name of the Contractor and Full Address: - **The Technical Manager KRIDL**

Reference to work order BBMP/EE/DD/WO/534/2019-20 , DATE: 30-01-2020

Certified that the measurement were taken by me on 23/03/20 and recorded of pages 61340-61342

Of measurement Book No: 614/17-18 And that the work is satisfactorily executed.

Office-in-charge of work

Contractor

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISON
BENGALURU-560 010

Certified that the measurements were taken by me on 23/3/20 And found correct.

Work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agree upon. A normal agreement signed and executed by the contractor is recorded in the office.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Sub division officer

If Memorandum of Payment **Job code : 013-20-000062**

1)Total value of work done or supplies made as per account within	1st and Final Bill → 3745349:00
2) Deduct amount to be held in reserve being.....percent Rs.....	
3)Deduct amount to be held in Balance	
4)Deduct Payments:	
a)Amount of Previous payment as in the office Cash book Voucher No..... Dated.....S.D.No.....	IT → 7490 : 00
Amount adjusted towards cash advance/recovery of	Lwc → 3453 : 00
b)Payments cost store or other materials supplied	SA → 1826 : 00
Now made recovery of amount creditable to this/other work	Roy → 822 : 00
Amount paid on this bill Cheque/Cash.	CGST → 33441 : 00
5)Balance being unpaid value of work done held in reserve	SGST → 33441 : 00
6)Deduct cash advance made on the office cash Book Voucher No..... Dated..... less adjustements	CBF → 3745 : 00
7)Net amount due to or from contractor	
Unadjusted items	
8)Advance to contractor for materials brought to site (as detailed) with	
Value of Government materials supplied	Net Amount → 3366868 : 00

Contractor's Signature

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISON
BENGALURU-560 010

Received Rs..... (in words)

.....

By cash and by adjustment of Payment as per memorandum.

Witnesses:

1

2

Dated..... Signature of Contractor

Paid by me by cheque No..... Dated.....

Cast Rs.....Dated.....

Initials of Office making payment

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISON
BENGALURU-560 010

(For use in the Office)

Audited and admitted for Rs. 3745349:00

Passed by Cheque for Rs. 3366868:00

(Thirty three lakh sixty six thousand Eight Hundred Sixty Eight)

by adjustment Rs. 378481:00

Executive Engineer

Accounts Superintendent

Exe. Engineer

B.B.M.P. Dasarahalli Division

Scanned by CamScanner

Sl No	Description of Work	Unit	As per Shedule -B			Previous
			Qty	Rate	Amount	Qty
1	Earth work excavation for foundation of building water sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of colds complete as per specifications	Cum	130.72	484.92	63386.74	
2	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specification	Cum	25.74	203.77	5245.04	
3	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications	Cum	44.17	**5698.58**	251706.28	
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specificationsdo- Wall & bottom thickness 15cm	Cum	10.43	7189.42	74985.65	
5	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size gradedgranite metal Coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms.thick, well compacted, in foundation, plinth and cills, including cost ofall materials, labour, HOM curing complete as per specifications	Cum	10.14	5952.93	60362.71	
6	Providing and laying in position reinforced cement concrete cum of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super piasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspiliars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications.	Cum	51.12	6731.06	344091.79	
7	Providing precast slab of 100 mm thick including cost of all materials, labour, curing,transportation, loading unloading,etc.,complete as per the direction of engineer in charge- (Data Rate)	Sqm	6.30	2337.00	14723.10	

Scanned by CamScanner

Previous Measurement		Present Measurement			Up to date	
Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
		50.67	6731.06	341062.81	50.67	341062.81

Scanned by CamScanner

8	Providing precast slab of 250 mm thick including cost of all materials, labour, curing,transportation, loading unloading,etc.,complete as per the direction of engineer in charge- (Data Rate)	Sqm	13.50	5418.00	73143.0
9	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/rrim2 confirming to JS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 \ including cost of ail materials labour charges, scaffolding, curing, hirecharges of machineries etc., complete as per specifications.400x150x200mm	Sqm	360.30	1070.03	385531.8
10	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.05175cum and fine aggregtes @ 0.0345cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete but excluding cost of reinforcement as per specifications.	Cum	13.68	490.32	6707.58
11	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification	Ton	7.35	76643.28	563328.1
12	Providing and removing centering shuttering strutting propping etc., and removal of form work for columns, pillars, abutments, post and struts square/ rectangular/ polygon in plan including cost of all materials labour complete as per specification	Sqm	82.12	492.48	40442.46
13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications for heights more than 3.50m from ground level. Specifications	Sqm	319.61	626.40	200203.7
14	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams,beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour completeas per specifications	Sqm	37.08	315.36	11693.55
15	Providing and removing centering shuttering strutting propping etc., for chejjas, corbels etc., including edges including cost of all materials, labour complete as per specification	Sqm	16.83	348.84	5870.98
16	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames wrought, framed of assembled including making plaster grooves (excluding cost of materials, labour, HOM of machineries complete as per specifications	Cum	0.78	94612.32	73797.61

Scanned by CamScanner

		–	–	–	–	–
		360.3	1070.03	385531.81	360.3	385531.81
		13.68	490.32 490.23	6707.58 6706.35	13.68	6707.58 6706.35
		6.66	76643.28	510444.24	6.66	510444.24
		71.68	492.48	35300.97	71.68	35300.97
		317.6	626.40	198944.64	317.6	198944.64
5		37.08	315.36	11693.55	37.08	11693.55
8		16.83	348.84	5870.98	16.83	5870.98
61		0.78	94612.32	73797.61	0.78	73797.61

Scanned by CamScanner

17	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm, thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour,HOM of machineries completed as per specification (excluding cost of fixtures)	Sqm	10.80	5099.76	55077.4
18	SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door styles and 15x15mm for top & bottom rails, covered with heat moulded PVC channel of 5mm thick sheet & 30 x 50mm wide to form styles &5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail oneither side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame, Sealed to the styles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 mm Aluminium hinges	Sqm	8.10	2999.16	24293.2
19	Providing and fixing M.S. grill work for windows and ventilator weighing 21kg/Sqm using M.S. flats, or M.S square rods or combination of M.S. flats and steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures labour and HOM of machinery specifications	Kg	574.56	102.60	58949.8
20	Providing and fixing in position collapsible steel shutters Sqm with single or double leaf with vertical channel 20mmx10mmx2mm braced with flat iron diagonals 20mmx5mm size, with top and bottom rails of T iron sections of 40x40x6 mm with 38mm dia steel pulleys complete with bolt and nuts, locking arrangements, stoppers, handles on both sides with 7.5cms openings at 10 cms. c to c applying a priming coat of red lead paint, cost of materials, labour, HOM of machinery complete as per specifications, size of gate 2.4mx1.4m	Sqm	5.04	5626.80	28359.0
21	Providing and fixing in position anodized alluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 122.2x31.75mm with 1.2mm thick, bottom section weight of 0.695 kg per m, sides and top section of 1.3mm thick weight of 0.659 kg per m and shutter comprising top and bottom section of size 40mmx18mm , 1.25mm thick of 0.417 kg per m shutter outer side 40mmx18mm, 1.25mm thick weight of 0.417 kg per m, shutter interlock section 40mmx 26.7mm , 1.1mm thick, wieght of 0.469 kg per m the shutter mounted on nylon roller with approved quality of fixture such as alluminium tower bolts etc., and providing and fixing 5.5mm thick plain glass of shutter fitted with rubber beading alluminium section anodized 12 to 15 microns including cutting to required length, joints mitred sub dividing the frame tenonned revited in the assembled frame stiffened with end clips at corners angles etc., and fixed to walls, lintles, floor beams or cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, alluminium section pre	Sqm	35.28	4725.00	166698.0
22	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling incluidng rounding off corners wherever required smooth rendering providing and removing scaffolding including cost of materials, labour curing complete as per specification	Sqm	211.84	256.28	54290.3

Scanned by CamScanner

		-	-	-	-	-
		-	-	-	-	-
		574.56	102.60	58949.86	574.56	58949.86
		-	-	-	-	-
		-	-	-	-	-
		209.00	256.28	53562.52	209	53562.52

Scanned by CamScanner

	Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering: providing and removing scaffolding, including cost of materials labour curing complete as per specifications	Sqm	476.08	301.80	14
24	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour,curing complete as per specifications	Sqm	687.92	34.56	2
25	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications	Sqm	466.04	304.37	14
26	Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 1200mm	Sqm	408.96	2961.20	1210 12
27	Providing and laying integral cement based water proofing treatment including preparation of surface as required for treatment of roofs, balconies terraces etc., consisting of following applications a) applying and grouting a slurry coat of neat cement using 2.75 kg per sqm of cement admixed with proprietary water proofing compound confirming to IS 2645 over the RCC slab after cleaning the surface before treatment b)laying cement concrete using broken brick bats 25mm to 100mmsize with 50% of cement mortar 1:5 admix with propreatory water proofing compound confirming IS 2645 over 20mm thick layer of cement mortar 1:5 admix with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs c)after two days of proper curing applying a second coat of cement slurry admix with preprietoray water proofing compound d) finishing the surface with 20mm joint less cement mortar of mix 1:4 admix with preprietary water proofing compond wall finally finishing the surface with travel and neat cement slurry and making of 300 x 300 mm square e the whole terrace so finished shall be	Sqm	195.91	1099.50	2
28	Providing and fixing on wall surface 4.0kg/Sq.cm **H.D.P.E. rain down water pipes 90mm outer dia approved** make and brand with necessary specials like shoes, bends and offsets fixed with iron clamps, wall plugs, screws, including cost of materials, labour, complete as per specification	Rmt	42.00	414.46	1
29	Providing and fixing to wall, ceiling and floor high density polyethylene pipes 6.00kgf/sq.cm working pressure of outside diameter raising mains & exposed distribution pipes with special flangecompression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM and testing complete as per specifications	Rmt	65.00	785.46	5

Scanned by CamScanner

143680.9		476.08	301.80	143680.94	476.08	143680.94
23774.5		687.25	34.56	23751.36	687.25	23751.36
141848.5		—	—	—	—	—
211012.		282.21	2961.20	835680.25	282.21	835680.25
5403.0		195.91	1099.50	215403.05	195.91	215403.05
407.32		—	—	—	—	—
054.90		—	—	—	—	—

Scanned by CamScanner

52	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surfacebrushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.	Sqm	32.40	102.60	3324.24
53	Providing and fixing to wall, ceiling and floor high density polyethylene pipes 6.00 kgf/sq.cm working pressure 110mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications.	Rmt	54.00	642.60	34700.40
54	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanised sq. rod for verticals at 150mm c/c, as shown in the drawing including providing hot dip galvanised forged ornamental design in between sq. rods and heads at top, middle and bottom. Intermediate supports of 75X12 mm and 50X6 mm arch bend to hot dip galvanised flats. The work is inclusive of throughing GI flat GI sq. rods, placing, welding all the joints including grinding, finishing metal putty, painting two coats enamel painting. The rate is inclusive of all materials like GI sq. pipe, GI sq. rods, GI forged designs etc., heavy duty hinges are made out of 75mm solid sq. block assembled with 20mm dia bearing in three places for each flop. Heavy Duty Locking arrangements at tow places including cost of labour, painting, erecting charges using hoist pulley cranes with all lead and lift, loading, transportation, unloading, scaffolding charges and all other incidental charges for successful completion of the work as per directions of the	Sqm	17.44	12475.03	217564.52
55	Rectangalur shape mirror of size 1500x450mm with plastic moulded frame	No	10.00	1006.56	10065.60
56	Providing and fixing self-supported, ribbed, high quality, high grade (D:350 MPAYst Min), pre- painted Galvalume steel roof sheet, coated with bare Galvalume coating AZ 150, @150 gms/Smtr 55%AL,45%Zn) by hot dip process , of total coated thickness as specified for different spans with a tolerance of+/- 0.02 mm, according to technical specification confirming to A 792, with NCCA11-1, or ECCAT4 Pencil hardness HB, NCCA standard T-Bend test. The roof should be fastened to the gutter beam, on the external sloping side, at an interval of 51mm Centre to Centre, to a depth of 65 mm with GI anchor bolts and neoprene washers & subjecting the gutter beam to Schmidt, Hammer test to ensure the anchorage of the anchor bolts. The self-supported roofing system should be designed to with stand the wind loacl (As per IS 875 part-3) & Earthquake load (as per IS 1893) & the design should also comply with any other technical requirements such as turbo ventilators of 0.60 mts. dia and skylights of size 4.26 x 0.60 mts. fixed one in each row @ 10.00 Mtr C/C along the length & hangers for electrical fixtures as per the requirements including cost of all materials &labour for erection, all lead and lift, loading and unloading, HOM of	Sqm	123.00	1684.80	207230.40

Scanned by CamScanner

		107.35	1684.80	180863.28	107.35	180863.28

Scanned by CamScanner

	Fabrication supplying and erecting M.S. tubular trusses of all spans as quality material and are durable, reliable and corrosion and abrasion resistant. Welding shall confirm to latest structural welding code. Quality shall be on various parameters like shape, size, design gauge and polish. The entire trusses is anchored in RCC column by using 4 nos of M.S. anchor bolts at each support with 10mm thick base plate and shoe plate. The work includes cutting, straightening, placing in position of M.S. pipes and welding wherever necessary and applying one coat of redoxide primer coat to all the members including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, letc., complete as per specification		1230.43	119.88	147503.95 147452.40
58	Providing and fixing stainless steel 304 grade for staircase railings, balconies, ramps, with hand rail, 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of and electrical charges, etc., complete as per specifications.	Sqm	17.00	6502.68	110545.56
59	Manufacturing, supplying and fixing wooden ward robe of 0.60m deep using 19mm thick vinyl bonded water proof block board, shutters allround ward robe, lockable drawers with sliding channels, cupboard drapery hangers, curtain rods with end brackets, openable shutters with 19mm x 6mm thick plain teak wood beading, lipping 1.5mm thick commercial ply vertical support finished in approved 1 mm lamination sheet of approved colour, shade and quality on all exposed surfaces. Inner surface painted with 2 coats of white synthetic enamel paint over 2 coats of Patti, one coat of wood primer, including cost of brass fittings, parliamentary hinges, C handles, tower bolts, magnetic catches, approved brand lock, adhesives, synthetic resins, nails, screws etc., complete including cost of all materials, labour charges, complete as per specification	Sqm	15.75	11612.16	182891.5
60	Providing and laying in position to required level or slope 230mm internal diameter salt glazed stone ware pipe grade A and joiting with stiff mixture of cement mortar in 1:1 testing of pipes and joiting, including cost of materials, labour chargea complete as per specification	Rmt	55.00	568.16	31248.8
					6078199 6078206

Thirty Seven lakhs forty Five Thousand Three Hundred Forty Seven

Scanned by CamScanner

		1230.43	119.88	147503.95	1230.43	147503.95
		—	—	—	—	—
		—	—	—	—	—
		—	—	—	—	—
		—	—	—	—	—

3228748.16	3228748.16
Add GST 12%	387449.78
Add 4% KRIDL Charge	129149.94
Total Cost Rs	**3745347.88**

ighty Six Only

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned by CamScanner